BRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Improvements to widen portion of roads, Construction of New Drains, UG cable duct and footpath at Doddabommasandra main road surrounding road in Ward No:10**
2	Estimate cost/Amount	Rs.275.00 Lakhs
3	Name of Contractor	Sri.Gopala Krishna(M/s Nidhi Constructions)
4	Amount of Contract	Rs.2,32,64,307.00
5	Agreement No	01/2021-2022
6	No and date underwhich the Work order has been issued	01/2021-2022 Dated: 26-05-2021
7	Time Limit originally fixed for completion	09 Months
8	Date of Application by the contractor for granting extension	3/4/2023
9	Date of Receipt of application in the sub division office	3/4/2023
10	Extension granting if any:	
	From	26-02-2022
	To	18-12-2022
11	Work carried out by the contractor during the original period stipulated in contract	-
12	Work carried during the first period of extension	Rs.11058487.00
13	Work Carried out during and Extension	Rs.11058487.00
14	Time now applied for	19-12-2022 to 24-04-2023
15	Date of recommending time limit applied	upto 18-04-2023

Scanned by TapScanner

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.12205820.00
18	Probable time required for completion of remaining work	18-04-2023 (Work Completed)
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Covid-19 and delay in defreeze of jobcode Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	Work delayed due to Covid-19 and delay in defreeze of jobcode Hence, extension of time is recommended without levying any penalty on the contractor

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer, Project Division
Yelahanka Zone, BBMP

18/4/2023

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst Executive Engineer
Project Division, BBMP

Chief Engineer,
Yelahanka Zone, BBMP.

Scanned by TapScanner